INFORMATION REPORT CD NO. COUNTRY DATE DISTR 12 April 1954 East Germany SUBJECT NO OF PAGES 2 Railroad Construction Projects 25X1 NO: OF ENCLS PLACE **ACQUIRED** DATE OF SUPPLEMENT TO . INFO. REPORT NO THE THE THIS IS UNEVAL 1 記 网络可数 植 25X1 By mid-rebriary 1954, the staking off for realroad construction work in Strausberg was assented by completed. Chearing work was going on in the wooded are near Strausbergii. the planned reconstruction of the Ruedards pershalling yerd had been postponed instead, the muchita railroad station vacation the e crossing station. A new passing siding, 1,100 m long was In internation, the double-macking of the fuckersalde-Justerbog line section was completed. Thus the Cressbeeren-Justerbog line is double tracked throughout its en-The designs for the construction of a railrest attention from Strausberg/Reichsbahnhof to Hagerfuehle were completed on 25 February. Construction work has not yet been started on this line. The KVP construction project at Strausberg has been given first priority. Railroad construction work connected with this project must be accelerated. In late February, about 1,500 workers were employed on the KVP projects. The railroad line and the KVP project are scheduled to be completed in early March 1954.4 6. The 1954 railroad construction program envisages the reconstruction of the Muldenstein power station near Bitterfeld and the Brandenburg power station. The Muldenstein power station is scheduled to be completed by late May 1954. Orders have been given to procure the turbines required, two generators, two transformers, and to reconstruct the distribution station, The Brandenburg power station is scheduled be re opened by 31 December 1954. 25X1 Hohenbocka railroad bypass, which is under construction, is scheduled to be extended as far as Wiednitz, where it would join the Hohenbocks-Kamenz railroad line. The project necessitates the construction of a railroad bridge between Leippe and Hosena. 700 workers were employed on the con-3, struction of a single-track railroad line extending from Senftenberg to the main railroad line to Dresden via a point near Ruhland. The new line will be 18 km long 25X1 SPORET/CONTROL CLASSIFICATION X NSRB DISTRIBUTION MANY STATE HA AIR FRI ARMY

Approvide CATE See 2006/64/10/CLOTAGED PRO- 008 00/A 00 380.13200 106-8

CENTRAL INTELLIGENCE AGENCY 25X1 REPORT

The State of the Agree of the second of the second

25X1

| | SECRET/CONTROL - U.S. OF TICIALS ONLY |
|--|---|
| .* | |
| | E 2 w |
| | of which 6 km have been completed. |
| 9。 25X1 | railroad bridge over the Neiges liver at makeu was completed. The bridge was 6 guarded by four sentries. However, it appeared that the bridge was not yet in use. |
| 3., 25X1 | |
| 25X1 2。 | |
| 3. 25X1 25X1 4. 25X1 5. | Comment. This construction project could not be completed in 1953 because of a shortage of rails. After the couble-tracking of the Luckenwalds-Justerbog line section, the Barlin-Halls main line is now double-tracked throughout its length. Comment. These construction projects are connected with the re-electrification of railroad lines in Contral Garmany. Comment. This information refers to the shifting of a railroad line necessitated by brown coal mining activities in this region. |
| 6. 25X1 25X1 25X1 | . The reconstruction of the britge was mainly addred for military reasons. The completion of the bridge creates a new crossing over the Neisse River which may be used to ease the traffic barder on the Eprst and Horka border stations or as an alternate prossing facility if one of the latter two border stations should be destroyed. |

SECRET/CONTROL - U.S. OFFICIALS ONLY